

GOVERNMENT OF TELANGANA
ABSTRACT

Minor Irrigation- "Closing of Contract in respect of the work Formation of Minor Irrigation Tank Chinna Suddavagu Project (Package-I) Head works and LF canal from Km 0.00 to Km 6.76 and RF canal from Km 0.00 to Km 2.20 near Mategaon (V), Bhainsa (M), Adilabad Dist." –Permission- Accorded- Orders- Issued.
.....

IRRIGATION & CAD (MIG) DEPARTMENT

G.O.RT.No. 216.

Date:16-04-2015

Read the following.

1. G.O. Ms. No. 100, I&CAD Dept., Dated:20-09-2004.
2. From the CE, MI, Lr. No.DCE-I/OT-2/Chinna Suddavagu/ 2014, Dt:09-10-2014.
3. From the CE, Minor Irrigation (GB), Letter No.DCE-II/OT1/TO2/01 ADB/ Chinna sudda- PAC-I/ 2015, Dt:04-02-2015

ORDER:

In the reference 1st read above the Government orders were issued according administrative approval Formation of New Tank Chinna Suddavagu Project (Package-I) near Mategaon (V), Bhainsa (M), Adilabad Dist." for Rs.1256.19 lakhs under NABARD RIDF-IX funds.

2. In the references 2nd and 3rd read above the Chief Engineer, Minor Irrigation has reported that the above work was Administratively Approved for Rs.1256.19 Lakhs vide G.O. Ms. No. 100, I & CAD Dept. Dt.20.9.2014 and technically sanctioned for Rs.1010.00 Lakhs by the Chief Engineer. The work was entrusted to Sri. L. Narsing Rao, Contractor at 36.10 % less tender discount with stipulated period of completion of 18 months from the date of concluding the agreement.

3. The Chief Engineer, Minor Irrigation has further reported that the work could not completed as stipulated due to the land acquisition is not completed at the time of agreement as there is stiff resistance from the land owners. And the contractor has represented for new rates i.e., SSR 2010-11 as the rates for men and machinery are increased abnormally as such he could not do the balance work with the agreement rates i.e., SSR 2004-05. Further the total ayacutdars are small and marginal farmers under this project and the project on completion shall create immediate benefit of 2000 acres. Hence, the contract may be permitted to be closed as the project can only be completed only with the new rates. The present agency have represented for closing the contract, and physically it is not workable to carry out the work with agreement rates.

P.T.O

//2//

4. Therefore, the Chief Engineer, Minor Irrigation has requested the Government to accord necessary permission to close the contract in respect of the work "Formation of M.I. Tank Chinna Suddavagu Project (Package-I) Head works and LF canal from Km 0.00 to Km 6.76 and RF canal from Km 0.00 to Km 2.20 near Mategaon (V), Bhainsa (M), Adilabad Dist." duly releasing the deposits and permit to recast the estimate with current SSR.

5. After careful examination in the matter, Government here by accord permission to the Chief Engineer, Minor Irrigation to close the contract in respect of the work "Formation of M.I. Tank Chinna Suddavagu Project (Package-I) Head works and LF canal from Km 0.00 to Km 6.76 and RF canal from Km 0.00 to Km 2.20 near Mategaon (V), Bhainsa (M), Adilabad District"

6. The Chief Engineer, Minor Irrigation shall take necessary action accordingly.

7. This order issues with the concurrence of Finance (EBS-IX) Dept. vide their U.O. No. 2755/74/A2/EBS-IX/2015, Dt:07-03-2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**Dr. SHAILENDRA KUMAR JOSHI
PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Chief Engineer, Minor Irrigation,
Errummanzil Colony,
Hyderabad.

Copy to:

The Accountant General, A.P & Telangana, Hyderabad
P.S. to Hon'ble Minister for Irrigation
P.S. to Principal Secretary to Government
The Finance (EBS-IX) Department
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER